# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of Work | Improvements to roads and drains at Bangla school oppostite road Jagadish house road and surrounding areas in ward no -01 of yelahanka Sub division. |
| 2 | Amount of Work Portion | Rs. 9.99 lakhs |
| 3 | Estimated Cost | Rs 10.00 lakhs |
| 4 | Name of Contractor | Sri S Satish |
| 5 | Agreement No | EE(YNK.D)E-PMT-19 /W.O/ 00104 /2018-19 Dt : 29-01-2019 |
| 6 | No and date under which work order issued | EE(YNK.D)E-PMT-19 /W.O/ 00104 /2018-19 Dt : 29-01-2019 |
| 7 | Time limit originally fixed for completion | 90 days |
| 8 | Date of application by the contractor for granting extension of time | 29-4-2019 |
| 9 | Date of receipt of application in the sub division office | 29-4-2019 |
| 10 | Extension granted if any | |
| | i) | |
| | ii) | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | Earth work excavation for CC road and laying 1: 4:8 for bed |
| 12 | Work carried out during 1st extension | |
| 13 | Work carried out during 2nd extension | |
| 14 | Time now applied for | 248 days |
| 15 | Date of recommending time limit applied for | |
| 16 | Whether the original application of the contractor is enclosed | |
| 17 | Balance of work remaining to be done | Balance work has to be done in the Time extension period, |
| 18 | Probable time required for completion of remaining work | 248 days |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period | |

| | | |
|---|---|---|
| 20 | Whether notice as per clause of contract has been issued. | yes |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | |
| 22 | Remarks of the EE with the daily rate of penalty proposed | @ 25/day |

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-64

To,